Pohick Church Near Pohick Fairfax County Virginia HABS No. VA-190

HABS VA 30-PoHi

PHOTOGRAPHS
WRITTEN HISTORIC AND DESCRIPTIVE DATA
District of Virginia

Historic American Buildings Survey

Prepared at Washington Office for Southeast Unit

Pohick Church (Protestant Episcopal)
Pohick Vicinity
Fairfax County, Virginia

MABS No. Va-190

Pohick Church

The following document was prepared in 1924 by the late Glenn Brown, restoration architect, who headed it "Recollections of the Restoration of Pohick Church." This five page pencil holograph is preserved in the Manuscript Division of the Library of Congress and the contributor is indebted to the late Allen L. Reese for a painstaking transcription made in 1947. Mr. Reese wrote that the notations appear to be rough jottings with no indication of the purpose for which they were made.

"About thirty years ago Mr. H. H. Dodge (superintendent at Mount Vernon) came to see me about restoring Pohick Church - I went to Mt. Vernon and he and I made a careful search through the old vestry books making extracts from it of all data relating to the building of the church - From this data I was able to make a plan of the interior and locate the assignment-or sale of pews to individuals and the assignment of sections to classes of the communic membership -

"Dodge and I made a trip from Mt Vernon by buggy we found the interior had been gutted - even to the window panes and sash white The-grounds--There-were-a-few The floor had been relaid of poor quality pine and small number of plain rough wooden benches with a rough chancel rail and deak were constituted the interior - We called upon the rector and his wife - Mr Dr. and Mrs. Wallace - who were pleased at the idea of having the church restored -

"I made plans for the interior basing the details on old Georgian churches of the period th like Christ Church Alexandria Kings Chapel Boston, and the Newport Church -

JA POHI

" Mr. Dodge - through the regents of Mount Vernon, took active steps to raise money and patriotic societies took active steps to raise the money for the purpose -

"It was determined not to wait until money enough-to was secured to finish the work at one time, but to start the restoration immediately - and do the work it piecemeal, as far as contributions allowed -

"Before the work actu-on the building commenced, Mr. Mead became rector - and hearily agreed that the church should hav be really a restoration even if according to modern ideas. Comfort was in some instances was ignored -

"The first contribution of importance was from the Daughters (or Colonial Dames)? in-the for the pulpit - and enclosure - Then contributions were received from descendants of original pew holders some-five-ex-mere allowing for six box pews - The chancel rail was one of the next steps, tew followed by the sounding board above the pulpit, contributions for which were secured largely by Mr. Dodge.

From time to time, as money was secured additional pews were put in place. Then came one of the most important contributions for a rear reredos - to complete the chancel - In this way with lapses of years the restoration progressed, with the active support of the Rector Mr. Mead and Vestryman Corbin Thompson - Miss Am To Miss Amy Townsend, who become interested in its Mt. Vernon regent from N. Y. became interested in the work and determined to raise the money for its completion. She secured money contributions for completing the pews &

doors wainscoting painting - window & frames sash and glazing, wall and gate way - and treatment of the grounds -

"During this period of thirty years - every detail of has had constant care - and supervision looking only to make it as much like the old church as possible -"

Prepared by: Worth Bailey, HABS Historian, January 7, 1969

Approved by Kohul Smith
Acting Chief Architect

Date 2-16-60

ADDENDUM TO:
POHICK CHURCH
9301 Richmond Highway
Lorton vicinity
Fairfax County
Virginia

HABS VA-190 VA,30-POHI,1-

FIELD RECORDS

HISTORIC AMERICAN BUILDINGS SURVEY
PHILADELPHIA SUPPORT OFFICE
National Park Service
U.S. Department of the Interior
U.S. Custom House, 3rd Floor
200 Chestnut Street
Philadelphia, PA 19106